

## OFFICE OF THE RANCHI MUNICIPAL CORPORATION, RANCHI

(ENGINEERING SECTION)

KUTCHERY ROAD, RANCHI, PIN – 834001
e-mail:-support@ranchimunicipal.com

Letter No. 2027 67

Date 16 06 2022

WORK COMPLITION CERTIFICATE			
Name of Department:	Ranchi Municipal Corporation, Ranchi		
Name of Work :	Construction of Vegetable Market at Naga Baba Khatal, Ranchi		
Name of Agency :	AWADHESH SINGH CONSTRUCTION PVT LTD		
Agreement no. :	S.B.D /176/2017-18 Dated - 04.08.2017		
Supplementary Agreement No. :	Supplementary Agreement dt 26-06-2019		
Date of Commencement :	08-06-2018		
Schedule Date of Completion :	25-06-2020/31-03-2021 Due to Lockdown 1st phase for Covid-19		
Actual Date of Completion :	29-09-2021		
Agreement Value :	Rs. 5,09,64,707.70		
Supplementary Agreement Value :	Rs. 5,87,37,954.00		
Total Approval Value :	Rs. 11,95,49,800.00		
Value of Work Done :	Rs. 13,16,50,242.79		
Value of up-to-date Payment :	Rs. 10,97,02,661.00		
Performance:	GOOD, WORK COMPLETED SATISFACTORILY		

Major Item Details executed for the year 2020-21

SL. No.	Item	Unit	Total Qty.
1.	Earth Work	M <sup>3</sup>	58,914.30
2.	Brick Work	M <sup>3</sup>	1,763.29
3.	Sand Filling	M <sub>3</sub>	6,032.99
4.	Stone Masonry Work		290.88
5.	5. GSB work		188.98
6.	6. PCC/RCC Work		2,809.98
7.	7. TMT Steel Work		407.23
8.	Stone & Tiles Flooring Work		8,253.86
9.	Structural Steel Work	Kg	52,889.46
10.	Tata BlueScope Steel Pre Fabrication Work		2,221.18
11.	Tata BlueScope Roofing Sheet Work		3,204.33
12.	12. PHE & Sanitation Work		58,56,036.25
13.	13. Electrical Work		88,49,874.18
14.	Fire Fighting Work	Rs.	50,03,026.85
15.	15. Stainless Steel Work		3,197.33
16.	16. False Ceiling Work		107.97
17.	Signboard work	Rs.	62,873.71
18.	18. Paver Block		3897.409
19.	19. Carve Stone		2.942
20.	Water Proofing Work	M <sup>2</sup>	4,390.45
21,	Bio Toilet Work	Rs.	23,50,080.60
22.	CCTV Surveillance Work	Rs.	10,96,868.12

Executive Engineer

Ranchi Manthipal Corporation

Ranchi

ACT OF STATES AND THE