

OFFICE OF THE EXECUTIVE ENGINEER

BUILDING CONSTRUCTION DEPARTMENT

BUILDING DIVISION NO. - 1 RANCHI

Letter No. 4000


Date 6/10/17

WORK COMPLETION CERTIFICATE

1	Name of The Department	Building Construction Department, Building Division No. 1 Ranchi.
2	Name of Work	Construction Yojna Bhawan Jharkhand in the Campus of C.O.B. Nepal House, at Doranda ,Ranchi
3	Name & Address of Contractor	Awadhesh Singh Construction Pvt. Ltd. 103, 1st Floor Krishna Tower Main Road Ranchi - 2.
4	Agreement No.	01 of SBD 2013-14 & 01 of SBD 2011-12
5	Supplementary Agreement No.	05 & 06 SBD OF 2016-17
6	Date of Commencement	21.08.2013
7	Schedule Date of Completion	20.12.2014
8	Actual Date of Completion	30.06.2015
9	Agreement Value	162922883.00
10	Supplementary Agreement Value	105541805.42
11	Total Value	268464688.42
12	Value of Work Done	249507606.07
13	Value of update Payment	239843040.07
14	Performance	Good

Major Item Details

Sl. No.	Item	Unit	2013-14	2014-15	Total Quantity
(I)	Earth Work	M ³	7625.78	5101.06	12726.84
(II)	Brick Work	M ³	1642.908	3343.75	4986.66
(III)	RCC/PCC Work	M ³	3437.326	2308.70	5746.03
(IV)	Steel Work	M.T	383.594	294.43	678.02
(V)	UPVC Window Work	M ²			1505.58
(VI)	Granite Work	M ²			5804.82
(VII)	Tiles Work	M ²			8906.26
(VIII)	False Ceiling Work	M ²			4990.45
(IX)	Vertical Blind	M ²			1404.40
(X)	Structural Glazing Work	M ²			436.56
(XI)	ACP Work	M ²			230.00
(XII)	Policabonet Sheet Work	M ²			306.82
(XIII)	Stainless Steel Structure & Railing Work	Kg			2745.12
(XIV)	Landscaping Work	Rs.			2801400.00
(XV)	Sanitary Work	Rs.			5133439.00
(XVI)	Electrical Work	Rs.			37943674.10
(XVII)	Fire Fighting Work	Rs.			5020507.37
(XVIII)	Net working & UPS Work	Rs.			13315285.90
(XIX)	Intercom, EPBEX System Work	Rs.			4728223.00
(XX)	Surveillance System Work	Rs.			2837351.00
(XXI)	Public Address System Work	Rs.			838288.00
(XXII)	Furniture Supply	Rs.			1079266.00


 Executive Engineer
 Building Construction Department
 Building Division No. 1, Ranchi
 Date 6.10.17