

**Office of Executive Engineer
Building Construction Department
Building Division Hazaribagh**

Letter No.2761.....


Date ...18.11.19...

WORK COMPLITION CERTIFICATE

Name of Work :	Construction of Residence of Sub - Jail Barhi Under Hazaribagh Dist.
Type of Work :	Construction of Residential Campus
Name of Agency :	AWADHESH SINGH CONSTRUCTION PVT LTD
Agreement no. :	S.B.D /01/2015 -16
Agreement Date :	11.05.2015
Date of Commencement :	11.05.2015
Date of Completion as per Agreement :	18 months
Date of Completion as per Actual :	30.11.2017
Time of Extension Guaranteed :	Engineer in Chief पत्रांक-भ-9/विविध- 41/18-1670(भ) Dated:-21.08.2018 upto 30.11.2017
Agreement Value :	Rs. 08,51,72,192.00
Value of Work done :	Rs. 9,14,16,193.32
Performance :	Very Good, Work Completed Satisfactorily

Detail of executed quantity given below:-

SL No.	Detail of Items	Unit	2016-17	2017-18
1	Earth Work	M ³	24754.44	
2	Brick Work	M ³	4807.25	
3	PCC/RCC Work	M ³	2362.78	
4	TMT Steel Work	MT	153.46	
5	Stone & Tiles Flooring Work	M ²		7355.56
6	PHE & Sanitation Work	Rs		7251447.50
7	Structural Steel Work	Rs		5856416.26
8	Water Harvesting Work	Rs		261511.00
9	WaterProofing Work	M ²		2404.34
10	Electrical Work	Rs		8816153.30
11	Road Work	Rs		4171881.79


Executive Engineer
B.C.D. Building Division
Hazaribagh
18/11/19